



## MEETING MINUTES

<b>PROJECT:</b> Water Treatment Plant	<b>PAGE:</b> 1 of 1
<b>OWNER:</b> City of Long Beach	<b>PROJECT NUMBER:</b> 08856
<b>MEETING DATE:</b> 10/19/10	<b>CONTRACTOR:</b> Rotschy, Inc.

**PRESENT:** Casey Danforth, Rotschy, Inc.  
Rick Gray, City of Long Beach  
Don Zuern, City of Long Beach  
Dave Wiebe, PACE Engineers, Inc.

**1. COMMENTS ON PREVIOUS MEETING:**

- No discussion.

**2. SCHEDULE:**

- Casey provided an up-dated schedule through 11/6/10.

**3. SUBMITTALS:**

- No discussion.

**4 RFI'S:**

- No discussion.

**5. PROPOSED CHANGE ORDERS:**

- No discussion.

**6. CONSTRUCTION ISSUES:**

- Minor adjustments were discussed for the housekeeping pads as they related to the EFM/CIP skid and hot water tank. Rick Gray needs as much room as possible for chemical container placement and storage.
- The Pall Corporation equipment ETA was discussed. Casey sent an email to Pall requesting a delivery date.
- At the Main Impound, the City will relocate the Mattick's Creek line to allow the flowmeter vault to be located close to the pump control building. The City will locate/pothole all existing lines for Rotschy.
- A 9am inspection of the clear-well was scheduled for Wednesday to determine what corrective work is required by Level One before they complete their work.
- Casey discussed the truss tail support at the corners of the building requested by Larry Liu. The supports are being fabricated and will be installed later in the week.
- Discussed required changes to the chemical feeds/potable water piping inside the WTP building. Reviewed the revisions submitted by the plumbing sub-contractor. We need to determine any additional costs involved to make the changes, and have the changes approved by the Engineer.

**7. CONTRACTOR CONCERNS:**

- No discussion.

**8. ENGINEER / CITY CONCERNS:**

- No discussion.

**9. Q & A:**

- No discussion.