



































































ID		Task Name	Duration	Start	Finish	February		March					April				
						1/23	1/30	2/6	2/13	2/20	2/27	3/6	3/13	3/20	3/27	4/3	
1		LONG BEACH WTP START-UP SCHEDULE:	40 days	Tue 2/8/11	Fri 4/1/11												
7		VENDOR/SUPPLIER TASKS	17 days	Mon 3/7/11	Mon 3/28/11												
14		Chlorine analyzer calibration/training	1 day	Mon 3/7/11	Mon 3/7/11												
9		WTP and Dohman impound genset start-up/training	3 days	Mon 3/7/11	Wed 3/9/11												
8		Chlorine generator start-up/training	2 days	Thu 3/10/11	Fri 3/11/11												
10		Chemical feed systems calibration/training	2 days	Sat 3/12/11	Mon 3/14/11												
16		Flowmeters, pressure transducers, and level indicators calibration/training	2 days	Tue 3/15/11	Wed 3/16/11												
22		Potable water pumps calibration/training	1 day	Wed 3/16/11	Wed 3/16/11												
18		MCC training	1 day	Fri 3/18/11	Fri 3/18/11												
17		Actuated control valve calibration/training	1 day	Mon 3/21/11	Mon 3/21/11												
20		Dohman impound VTPs testing/training	1 day	Mon 3/21/11	Mon 3/21/11												
21		Clearwell VTPs testing/training	1 day	Mon 3/21/11	Mon 3/21/11												
23		Dohman impound radio telemetry calibration/training	1 day	Mon 3/21/11	Mon 3/21/11												
19		Main impound raw water pumps testing/training	1 day	Tue 3/22/11	Tue 3/22/11												
11		Chlorite analyzers calibration/training	1 day	Fri 3/25/11	Fri 3/25/11												
13		Pressure transducers/level sensor set points/calibration	1 day	Fri 3/25/11	Fri 3/25/11												
32		Turbidimeters calibration/training	1 day	Fri 3/25/11	Fri 3/25/11												
15		pH/temperature monitors calibration/training	1 day	Fri 3/25/11	Fri 3/25/11												
12		SCM and chlorine & chlorine dioxide residual analyzers calibration/training	1 day	Mon 3/28/11	Mon 3/28/11												
24		CITY TASKS	36 days	Tue 2/8/11	Mon 3/28/11												
27		Procure Wilden pump for CHN skid	14 days	Thu 2/17/11	Tue 3/8/11												
25		Chlorine dioxide generator re-build/start-up/training	3 days	Mon 3/7/11	Wed 3/9/11												
26		Telephone/DSL install	36 days	Tue 2/8/11	Mon 3/28/11												
2		PALL CORPORATION TASKS	15 days	Mon 3/14/11	Fri 4/1/11												
5		WTP testing/load and flush filter modules	4 days	Tue 3/15/11	Fri 3/18/11												
3		On-site operational testing, programming and controls	3 wks	Mon 3/14/11	Fri 4/1/11												
6		System integration/training	3 wks	Mon 3/14/11	Fri 4/1/11												
28		ROTSCHY CRITICAL PATH ITEMS:	30 days	Tue 2/22/11	Fri 4/1/11												
33		Test radios/telemetry signal from Dohman impound	1 day	Tue 2/22/11	Tue 2/22/11												
34		Install connections/test fiber optics from to impound	2 days	Mon 2/28/11	Tue 3/1/11												
35		Complete water tie-in to WTP	2 days	Mon 2/28/11	Tue 3/1/11												
30		Install clearwell VTPs	4 days	Thu 3/3/11	Tue 3/8/11												
31		Install Dohman VTPs	5 days	Thu 3/3/11	Wed 3/9/11												
29		Complete all electrical work	14 days	Wed 2/23/11	Sat 3/12/11												
36		System training	5 days	Mon 3/28/11	Fri 4/1/11												

Page 1