LONG BEACH WATER TREATMENT PLANT

THREE WEEK ROLLING SCHEDULE

DATES	1/16	1/17	1/18	1/19	1/20	1/21	1/22	1/23	1/24	1/25	1/26	1/27	1/28	1/29	1/30	1/31	2/1	2/2	2/3	2/4	2/5
DESCRIPTION OF WORK	RED LETTERING INDICATES INSPECTION DATES																				
TREATMENT BUILDING																					
Electrical lighting install		x	x																		
Elect. Rough in		x	x	x	x				x	x	x	x				x	x	x	x		
Raw and finish Instrument panels		x	x																		
Paint pipe manifold																			x	x	
PALL equipment arrives			x								x	x				x	x				
Install PALL equipment			x	x	x	x			x	x	x	x									
PALL rep on site											x	x					x	x	x		
Site fencing install		x	x	x																	
Vertical turbine install																x?	x?	x?	x?		
Soda/bicarb/hypo/brine/ACH seismic install									x	x	x	x									
Set MCC in Treatment building									x	x											
Pull main power into the building											x	x									
Pacific Co. PUD to install tranny and power up																x	x				
PUMP STATION/DOHMAN/C.DIOXIDE																					
Electrical rough in				x	x				x	x											
Install vertical turbines at Dohman																		x	x		